BRUHATH BENGALURU MAHANAGARA PALIKE

DASARAHALLI ZONE

COMPLETION REPORT

1	Name of Work	Improvements and maintenance of Culvert at Mallasandra Colony and Surrounding area in ward no 13 Mallasandra Shettyhalli Sub division			
2	Estimated Cost Accepted Tender Cost	Est Cost Rs:	10.00 Lakhs	Accepted Tender Cost	684788.00
3	Sanctioned Estimate No & Dt	AS No:	102/19-20	TS No:	64/18-19
4	Head of Account	P-1771			
5	Work order No & Dt	BBMP/EE/DD/WO/520/19-20, Dated: 22.01.2020			
6	Entrustment No & Dt	BBMP/EE/DD/AGR/520/19-20, Dated: 22.01.2020			
7	Work Code/Job Code	013-20-000012			
8	Name of Contractor	S.N. Shankrappa			
9(A)	Time stipulated for completion of work	22.04.2020			
(B)	Delay in execution of work				
10	Schedule DT of Start of work (as per W.O)	22.01.2020			
11	Schedule DT of Completion (as per W.O)	22.04.2020			
12	Measurement recorded in	M B No	3464/18-19		
		Page No	346332	346335	
13	Check Measurement of the AEE/EE	M B No	3464/18-19		
		Page No	346332	346335	
14	Name of the Office/ Office In charge of the work	Sri Venkateshappa			
15	a) Asst.Eng/Junior Eng:	Sri Venkateshappa			
	b) Asst Executive Engineer:	Sri Nagesh Murthy			

Sanctioned Estimated Cost In Rs.	Accepted Tendered Amount in Rs.	Amount Claimed as per bills (Rs)	DIFFERENCE		Remarks
			Excess	Savings	
10.00 Lakhs	766962.56	757454.44	-	9508.12	

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.13

Assistant Executive Engineer
Shettyhalli Sub-Division